

Contract CNQ029 Alcoa Highway SR 115 (US 129)

June 27, 2016 Project Update

Clearing is well underway on both sides of Alcoa Highway. Stumps are being ground and mulch is being spread to cover bare ground. Rock is being installed along Alcoa Highway for the base of the fill south of Montlake on the east side and between Woodson and Barber Hill on the west side. The contractor has started filling around the temporary run around at Maloney Road (behind the Cargo Station). Soon the east side of Maloney Road will be closed to thru traffic. Closing Maloney Road will allow the contractor to begin fill for the bridge abutment. Wall #8 which lines this large cut in the picture below will start soon. The wall subcontractor was onsite Wednesday, June 22 to discuss test anchor locations.

